Royalty Statement for the work of: Improvements to roads and drains around Ramachandrapura, Kuvempunagara, Vaishnavi Layout, Srinidhi Layout and Sai garden in Ward No:11 Kuvempunagara BBMP Bangalore (2nd & Final Bill)

| Sl.No | Particulars | Unit | Quantity | Stone | | Sand | | Gravel Earth |
|---|---|---|---|---|---|---|---|---|
| | | | | Constant | Quantity | Constant | Quantity | |
| 1 | PCC 1:2:4 | M3 | 22.22 | 0.878 | 19.51 | 0.459 | 10.20 | |
| 2 | GSB | Cum | 79.95 | 1.00 | 79.95 | | | |
| 3 | Solid Block in 1:4, 40x20x20 cms | Sqm | 236.76 | | | 0.020 | 4.74 | |
| 4 | PCC 1:3:6 | M3 | 115.11 | 0.890 | 102.45 | 0.460 | 52.95 | |
| 5 | RCC M30 | M3 | 115.11 | 0.690 | 79.43 | 0.460 | 52.95 | |
| **Total** | | | | | **281.33** | | **120.84** | **0.00** |

| Material | Quantity | Rate | Amount |
|---|---|---|---|
| Size Stone | 281.33 | 158.00 | 44451.00 |
| Sand | 120.84 | 104.00 | 12567.00 |
| | | **Total** | **57018.00** |

30/09/19

30/9/19